

Cochrane Extraction Plant (2016 – 2017)



Client	Location	Project	Value
Inter Pipeline	Cochrane Extraction Plant	2017 Total Plant Turnaround	\$6.5M
Start Date: February 2016		Finish Date: June 2017	
<p>Project Description:</p> <ul style="list-style-type: none"> ▪ Supplied Turnaround Coordinator, scheduling, planning and logistics support for front end planning ▪ Developed communication strategy to ensure integration of all stakeholders ▪ Developed and managed overall budget, integrated operations, project, maintenance schedule ▪ Managed all sub contractors ▪ Managed and executed maintenance and small capitol welded projects ▪ Supplied all supervision, labour, equipment and materials to conduct plant shut down and perform planned regulatory and reliability inspections ▪ D-490 Compressor Motor Swap ▪ Moleseive Replacement in Dehy Towers <p>Project Statistics:</p> <ul style="list-style-type: none"> ▪ 20,000+ Manhours ▪ 0 LTI's, 0 MA ▪ 37 Internal Vessel Inspections ▪ 6 Exchangers (3 Jetting Insitu, 3 Bundle Pulls) ▪ 225 Relief Valves Serviced ▪ Complete Re-tray of 2 De-ethanizer Towers 			