ICRFLR - Bridge Piping Replacement



Client	Location	Project	Value
Syncrude Canada Ltd.	Peter Lougheed Bridge	ICRFLR - Bridge Piping Replacement	\$21M
Start Date: June 2016		Finish Date: September 2017	

Project Description:

Syncrude Canada Limited's (SCL) Intersite Corridor Relocation and Froth Line Replacement (ICRFLR) project was created to replace approximately 800m of 30" waterline and 1000m of 36" froth line located around and under the Peter Lougheed Bridge. The pipe is underground with the exception of the pipe located under the Peter Lougheed Bridge where it sits in external bays. Scope split over 2016 and 2017.

- Installed structural pipe supports and guides under Alberta Transportation Bridge
- Automated welding of 36" and 30" piping under bridge
- Bent and installed 12 field bends
- Installed two 36" valves
- Installed 1000m of underground piping
- Procured and installed an Aqua Dam to work in environmentally sensitive area
- Pigging activities (cleaning pig, gauge pig, fill pig, etc.)
- Hydrotested 450m of above ground 36" in restricted work space to 1800psi (CSA Z662)
- Hydrotested 1000m of underground 36" (CSA Z662)
- Dewatered and completed post hydrotest drying requirements



ICRFLR - Bridge Piping Replacement - Continued



Client	Location	Project	Value
Syncrude Canada Ltd.	Peter Lougheed Bridge	ICRFLR - Bridge Piping Replacement	\$21M
Start Date: June 2016		Finish Date: September 2017	

Welding in tight area under bridge 2016



Lowering in 36" pipeline at Beaver Pond 2016



SYNCRUDE BRIDGE INNOVATIONS



- Multiple challenges had to be overcome to accomplish this project:
 - Schedule constraint for pipeline outage window
 - Approval from Alberta Transportation (bridge owner) on the detailed/engineered construction execution plan
 - Adaptation of existing owner supplied equipment used on 30 inch pipeline install to accommodate 36 inch pipeline installation
- OCL implemented several innovations in order to achieve the project objectives.
 - 1. Automated Welding
 - 2. Construction Engineering
 - 3. Execution Optimization



Rev	Description	By	Review	Approved
0	Issued for Implementation	P. Nickerson	D. Duncan	P. Nickerson
		1400	9-9-	Rtos



